**GOVERNMENT OF ANDHRA PRADESH**
**ABSTRACT**

PR&RD Dept. - PRED - Andhra Pradesh Rural Roads Project (APRRP) with the financial assistance of (AIIB)– YSR Kadapa District – Proddutur Constituency – Work Package No.69, consisting 5 road works in Proddutur Constituency, YSR Kadapa district - - Revised administrative sanction for an amount of Rs.1163.00 lakhs as against the Original Administrative sanction amount of Rs.1168.00 lakhs and there is no additional financial implications – Revised Administrative Sanction – Accorded – Orders – Issued

---

**PANCHAYATRAJ AND RURAL DEVELOPMENT (Progs.III) DEPARTMENT**

**G.O.Rt.No.435** **Dated:06.08.2024.**

**Read the following:-**

1.G.O.MS.No.10, dated 29.03.2022 of PR & RD (Progs.II) Department.
2.From Project Director, APRRP & CE, PR, Dept., Vijayawada Lr.No. AEE8 /DEE/APRRP(AIIB)/KDP/Package-69/RAS/2023, dated 28.02.2024..

**&&&**

**ORDER:-**

In the G.O. 1st read above, administrative sanction orders were issued for an amount of Rs.692.28 crores for 602 No.s of road works, covering a total length road to 1013.83 kms., so that that the AIIB loan amount could be fully utilized under AP Rural Road Project (EAP/AIIB).

2. In the reference 2nd read above, Project Director, APRRP & CE, PR, Dept., Vijayawada has submitted that the proposal of the work Package No.69, consisting 5 road works in Proddutur Constituency, YSR Kadapa district within the original administrative sanction amount necessitated due to mandatory provisions such as change in the Government policies and also work deviations in extra lead in procuring as per the site conditions. The details of the mentioned Package 69 are as follows:

1. The work providing in providing BT to the road Kalluru to Regulapalli of Proddatur Mandal of YSR Kadapa district is proposed for dropping by SE, PR, Kadapa as there is narrow width and site dispute issues.

2. Now Revised administrative Sanction is proposed to accommodate the mandatory provisions such as GST (hiked by 6%) Seignorage charges, Price escalation (approx 5%) as per change of Govt., Policies. Further due to the deviations in lead as per site conditions in two works, Estimated cost of dropped work and mandatory provisions the Revised cost of the Package is arrived to Rs.1163.00 lakhs as against the Original Administrative Sanction amount of Rs.1168.00 lakhs.

3. Therefore, he has requested to accord Revised Administrative sanction for the Package 69, consisting 5 road works in Proddutur Constituency, YSR Kadapa district for an amount of Rs.1163.00 lakhs as against the Original administrative sanction amount of Rs.1168.00 lakhs, there is no additional financial implication and the cost of package 69 lies will within the Original administrative sanction amount.

4. Government, after careful examination of the proposal, hereby accord Revised Administrative sanction for the work Package No.69 consisting 5 road works in Proddutur Constituency, YSR Kadapa district for an amount of an amount of Rs.1163.00 lakhs as against the Original Administrative Sanction amount of Rs.1168.00 lakhs and there is no additional financial implication as proposed by the Project Director & CE, PR, Vijayawada. The detailed list of work-wise estimate costs as per the Revised Administrative Sanction now accorded is Annexed to this order.

P.T.O....

5. The Project Director, APRRP & CE, PR Dept., A.P., Vijayawada shall take further necessary action accordingly in the matter.

6. This order issues with the concurrence of the Finance Dept., vide their U.O.No. FIN01-PMU0EAP(APP)/13/2024 –EAP, (Computer No: 2379331), dated 29.05.2024

**(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)**

SHASHI BHUSHAN KUMAR
PRINCIPAL SECRETARY TO GOVERNMENT

To
The Project Director, APRRP and CE,
PR Dept., Vijayawada, A.P.
The Engineer in Chief, Panchayat Raj, Vijayawada
The Superintending Engineer,
Panchayat Raj, YSR Kadapa district
Copy to:
OSD to Deputy C.M (PR&RD)
P.S. to Principal Secretary to Government
PR&RD Dept.
SC/SF.

**//FORWARDED BY ORDER//**

B. Pratyusha Vani

**SECTION OFFICER**